

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Warangal PR Region – PMGSY–XII-LWEB1108 06 works (TS09XILW69, TS09XILW70, TS09XILW72, TS09XILW73, TS09XILW74, TS09XILW75) of Venkatapur mandal – Estimate cost of Rs.447.80/567.00 lakhs – EOAT up to 26.07.2020 – Without imposing submitted - Requested – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 227

Dated: 11-06-2020.

Read:-

From the CE, PR, (PMGSY), Lr.No.AE/DEE-1/PMGSY/Ph.XI LWE BII-08/EOAT/WGL/2020,
dated.19.05.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to Extension of Agreement Time up to 26.07.2020 total delay of (483) days in respect of the work "(TS09XILW69, TS09XILW70, TS09XILW72, TS09XILW73, TS09XILW74, TS09XILW75) {1.L028 – Thimmapur to Ramaraopally, 2. L031 – Peddapur to Harijanawada, 3. L034_PWD Road to Laxmipur 4. L042 – Chatrajpally to Thimmapur 5. L045 – Mahatmanagar to Gopaiahpally 6. L046 – PWD road T01 at Subbakkapally to Battupally (Mallaiahpally)} of Venkatapur Mandal Jayashankar Bhupalpalli District", without imposing any penalty, as the delay is not attributed to the contractor due administrative delay.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER